

NEW CAREW ACADEMY

November 2023



Dear Residents,

Please see below the progression of our work for November 2023:



Phase 1 floor planks and roof decking installed. Next stage, concrete topping.



All internal staircases now installed.



Roof decking has commenced to phase 1, and phase 2 to commence in November.



Ground floor slab preparation for concrete pour.



Works to be Completed

During the month of November, we will be carrying out the following activities:

- Steelwork to phase 1a and 3 to be completed in November.
- Roof decking sheets to continue install across the build.
- GF concrete slab to be poured.
- Blockwork build to plant room to commence install.
- Foul pumping station to be installed.
- Preparation to 1st floor structural topping.
- SFS install to commence.

Expected deliveries:

- Concrete
- Steelwork + Planks + roof sheets
- Skips
- Blockwork + Brickwork
- SFS



Andy Plail
Senior Project Manager
Kier Construction

Site operations hours

8am to 6pm – Monday to Friday

Kier project office

Our site offices are located off Headley Avenue if you wish to pop in to discuss any of our works.

Kier local office

Platinum House, Sussex Manor Business Park, Gatwick Road, Crawley, RH10 9NH

Keeping you informed:

To find out more now, then please check out the website:

www.kier.co.uk/projects/carew-academy-sutton/

Further information will be available during construction at:

http://www.kier-constructionsouthern.co.uk/Carew_Academy-progress/

Email us at: kiercarewacademy@kier.co.uk

Or call us on 0771 4685648

QR Code:



Thank you!

