

NEW CAREW ACADEMY

May 2023



Development Overview – by Noviu Architects

Dear Residents, please see below the progression of our work on 18.05.2023:



Permanent post install for weld mesh fencing to west elevation.



Mesh panels commenced installation to west elevation once posts were fully installed.



Building footprint once turf and topsoil had been removed.



Entrance/access, Oasis Unit, segregated pedestrian access.



Vacuum Excavation of HV cable through the middle of site area, progressing well. Track mats installed for access.



Starting the work

We are looking to commence works in early May.
The initial works will consist of the following items:

Week 1

- Perimeter fencing to secure the site
- Clearance of shrubs and formation of front entrance
- Barrier installation to protect Network Rail asset
- Soil strip and excavation of foundations for the temporary accommodation
- Temporary cabin install
- Marking out of UKPN HV cable.

Week 2

- Continuation of fencing
- Form hoarding to main entrance
- Continue excavation around HV cables.

Week 3

- Continuation of fencing
- Commence parking spaces for residents
- Commencement of soil movements.

This project will be part of the Considerate Constructor's scheme.

Next Update

- Commencement of foundations



Matt Gooderham
Project Manager
Kier Construction

Site operations hours

8am to 6.00pm – Monday to Friday

Kier project office

Our site offices are located off Headley Avenue if you wish to pop in to discuss any of our works.

Kier local office

Platinum House, Sussex Manor Business Park, Gatwick Road, Crawley, RH10 9NH

Keeping you informed:

To find out more now, then please check out the website:

www.kier.co.uk/projects/carew-academy-sutton/

Further information will be available during construction at:

<http://www.kier-constructionsouthern.co.uk/Carew-Academy-progress/>

Email us at: kiercarewacademy@kier.co.uk

Or call us on 07568 136453

QR Code:



Thank you!

